

Nothing signs off until every row in **Safety** is ticked and both meter readings are photographed. Everything else can carry over to the snag list.

Safety

Ref	Item	Owner	☐
S-01	Distribution board labelled and earthed	Electrical	☐
S-02	Emergency lighting tested under load	Electrical	☐
S-03	Fire doors close and latch unaided	Building	☐
S-04	Extinguishers in date, brackets fixed	Building	☐

Services

Ref	Item	Status	Reading
V-01	Electricity meter, photographed	■ Done	41 208 kWh
V-02	Water meter, photographed	■ Done	1 932 kℓ
V-03	Fibre handover, line tested	■ Partial	92 Mbps
V-04	HVAC commissioning certificate	■ Missing	—

Status chips: ■ done ■ partial ■ blocked ■ not started.

Snag routing



Sign-off

Role	Name	Signature	Date
------	------	-----------	------

Contractor

Client

Witness

Notes

Anything raised on the walk-through that is not a numbered snag.